



# MGEA Ground Source Heat Pump Commissioning/Completion Form

Permit No.

## Job & Customer Information

Job Type  Residential  Commercial  New  Retrofit  ReplacementOwners Name  Phone Number Mailing Address Address of Installation Land Description 

## Company/Installer Information

Company Name  Accreditation # Company Address Designer Name  Certificate # Installer Name  Certificate # Loop Installer Name  Certificate # 

## General Information on Building

Type of Building  (bungalow, cottage, etc.)

### --If Existing Building--

Existing Heating System  Existing Cooling System Age of Building  Size of Building in ft<sup>2</sup> or m<sup>2</sup> (excluding basement) Geoexchange System Used For  Living Area Space Heating & Cooling  Domestic Water Heating  Pool Water Heating  Heating & Cooling of Other Adjacent BuildingsOther Date Installation Began  Date Installation Ended  Total System Cost (no tax) 

## System Information

Heat Pump #  Manufacturer Model/Serial #  ARI Certified  Yes  NoDistribution Type  Forced Air  Hydronic  CombinationRated Heating Capacity  BTUH at 32°F Design C.O.P Rated Cooling Capacity  BTUH at 77°F Design EER Desuperheater  Yes  No  BTUH Auxiliary Heat  Yes  No K.W. Air Filter Installed  Yes  No Size Type of Filter  Pleated  Electrostatic  Electronic

Thermostat Make  Model #

Pumping Unit Make  Model #

Resilient Pad Installed  Yes  No      P/T Ports Installed  Yes  No

All Internal Building Piping Insulated  Yes  No      Condensation Drain Connected & Trapped  Yes  No

Loops Reverse Flushed to Purge Air  Yes  No

Building Design Heat Load  BTUH      Building Design Cool Load  BTUH

Percentage Sizing  70% Min. Per CSA 448.2-02

Copy of Load Calculation Included with Start-up Report  Yes  No

**Loop Information**

Pipe Configuration  Vertical  Horizontal  Lake

**--If Closed Loop--**

Depth of Trenches or Bore Holes       Number of Bore Holes

Horizontal Trench Pipe Configuration

Reynolds Number       Calculated Fluid Pressure Drop

Antifreeze Type       Freezing Point

Percentage       Flow Constant

Bore Hole/Well Logs  Yes  No      Loop Site Map Included  Yes  No

Tracer Wire Installed  Yes  No      Bore Holes Grouted and Sealed  Yes  No

Supply & Return Valves Installed Properly and Labelled Accordingly  Yes  No

Label at Loop Charging Valve Showing Antifreeze Type, Concentration and Date  Yes  No

Label Showing Contractor Information and Contact Numbers  Yes  No

**Open Loop Information**

GPM Flow Rate       Reject Well Into Same Aquifer as Production Well  Yes  No

Distance Apart From Supply & Return Wells       Solenoid Valves Installed  Yes  No

Provincial Water Rights Licence #

**CFM Calculation/Auxiliary Heat Information**

Air In  °F      Voltage Measured

Air Out  °F      AMPS Measured

ΔT  °F

Auxiliary Heat Capacity  K.W.

Fan CFM       Fan CFM =  $\frac{V \times \text{Amps} \times 3.412}{1.08 \times \Delta T}$

**Unit Operation \*Desuperheater Off**

Entering Fluid Pressure  Leaving Fluid Pressure  Fluid Pressure Difference

Flow Rate from Manufacturer Specs  gpm

|  | Heating °F           | Cooling °F           | Hydronic °F          |
|--|----------------------|----------------------|----------------------|
| Entering Fluid Temperature               | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Leaving Fluid Temperature                | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Fluid Temperature Difference ΔT          | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Entering Air/Fluid Temperature           | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Leaving Air/Fluid Temperature            | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Air/Fluid Temperature Difference ΔT      | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Voltage                                  | <input type="text"/> | <input type="text"/> | <input type="text"/> |
| Total Amps C+F (Compressor & Fan Amps) = | <input type="text"/> | <input type="text"/> | <input type="text"/> |

Heat Transferred (Btuh) = USGPM X ΔT X FC  
 Where: USGPM = Manufacturer's USGPM Rating From ΔT Measured Across Heat Exchanger  
 ΔT = Temperature Difference Across Coil  
 FC = Flow Constant (e.g. 490 for 20% methanol/500 for water) (varies based on type and percentage of antifreeze)

|         |  |
|---------|--|
| Heating | Heat Transferred (HE) = USGPM <input type="text"/> X Fluid ΔT <input type="text"/> X FC <input type="text"/> = Btuh <input type="text"/> |
|         | Power Input (Watts) = Volts <input type="text"/> X Amps <input type="text"/> X 0.90 (assumed power factor) = Watts* <input type="text"/> |
|         | Power Input (Btuh) = Watts <input type="text"/> X 3.412 = <input type="text"/> Btuh  |
|         | Total Btuh (HC) = Heat Transferred <input type="text"/> + Power Input in Btuh <input type="text"/> = Total Btuh <input type="text"/>     |
|         | Instantaneous COP = Total Btuh <input type="text"/> / Power Input in Btuh <input type="text"/> = Instantaneous COP <input type="text"/>  |

|         |  |
|---------|--|
| Cooling | Heat Transferred (HR) = USGPM <input type="text"/> X Fluid ΔT <input type="text"/> X FC <input type="text"/> = Btuh <input type="text"/> |
|         | Power Input (Watts) = Volts <input type="text"/> X Amps <input type="text"/> X 0.90 (assumed power factor) = Watts* <input type="text"/> |
|         | Power Input (Btuh) = Watts <input type="text"/> X 3.412 = <input type="text"/> Btuh  |
|         | Total Btuh = Heat Transferred <input type="text"/> - Power Input in Btuh <input type="text"/> = Total Btuh <input type="text"/>          |
|         | Instantaneous EER = Total Btuh <input type="text"/> / Power Input in Watts <input type="text"/> = Instantaneous EER <input type="text"/> |

HE = Heat of Extraction      HC = Heating Capacity      \*For 3 Phase V X A X 0.90 X 1.73 = WATTS  
 HR = Heat of Rejection      ΔT = Temperature Difference

**Miscellaneous Duct Work Connections**

Type  New  Retrofit      Flex Connectors Installed  Yes  No  
 Plenum Insulated  Yes  No      Air Filter Accessible  Yes  No  
 R.A. Elbow Insulated  Yes  No      Service Doors Accessible  Yes  No  
 Size of Existing Ductwork Verified to be Sufficient  Yes  No

**Miscellaneous**

Owner Has Been Informed on System Operation, Thermostat Functions, Maintenance Requirements  Yes  No  
 Manufactured Document and Warranty Information Provided to Owner  Yes  No

## General Installation Information & Overall Operation of System (Inspector Only)

- Piping  Great  Good  OK  Bad
- Duct Connectors  Great  Good  OK  Bad
- Unit Installation  Great  Good  OK  Bad
- Noise Level  Very Loud  Loud  Quiet  Very Quiet
- Vibrations
- System Installation Approved  Yes  No

## Additional Comments & Information

## Declaration of System Compliance

I declare that all the contents of the foregoing Commissioning/Completion Report are true to the best of my knowledge, information, and belief.

Company Name:

Contractor /Installer Name:

Signature:

Date:

(This document represents CSA 448 standards and operational policies and procedures adopted by MGEA)